ID 5300-03-02 US 12

PROJECT SCHEDULE & COST ESTIMATE

updated September 24, 2001 by J. Petersen

Construction ID	5300-03-73	5300-03-75	5300-03-77	5300-03-71	5300-03-74	5300-03-72	5300-03-76	5300-03-78
Project Title	Sauk City - Middleton Road (Sauk City - WIS 78) US 12 Dane & Sauk counties	Sauk City - Middleton Road (Wisconsin River Bridge) B-217 US 12 Dane & Sauk counties	Sauk City - Middleton Road (WIS 78 - County KP) US 12 Dane & Sauk counties	Sauk City - Middleton Road (County KP - WIS 19 West) US 12 Dane & Sauk counties	Sauk City - Middleton Road (WIS West - County K) US 12 Dane & Sauk counties	Sauk City - Middleton Road (Middleton Bypass Overburden) US 12 Dane & Sauk counties	Sauk City - Middleton Road (Middleton Bypass) US 12 Dane & Sauk counties	Sauk City - Middleton Road (Middleton Bypass Structures) US 12 Dane & Sauk counties
Plat Ids	-23 (Amoco Mini-plat) -25	-25	-25 -29 (Ohlert,Ballweg Mini-plat) -19 (Oliver Mini-plat)	-21 -20 (B. Breunig Mini-plat)	-26	(covered under -22 plat)	-22 -27 (Metal Skl/United Vacc) -28 (Roundabout Mini-plat)	(covered under -22 plat)
Plans to Utility Coordinator	September 2001	September 2001	May 2002	November 2000	February 2002	May 2001	March 2002	June 2002
Relocation Order	,	,	May 2001	June 2000	August 2000	(covered under Bypass)	June 2000	(covered under Bypass)
# of parcels # of relocations	1 1	0	48 4	25 3	61 22	approx. 10 of Bypass' 43 approx. 4 of Bypass' 16	43 16	
Final Structure Plans		February 15, 2002	December 2002	May 2000	December 2001	N/A		November 2002
Struct. Numbers/Location	N/A	1	B-13-520/521, Roxbury Cr. R-13-92, Simandl pond	B-13-522, Ice Age Trail C-13-141, Box Culv at 1271+50 C-13-142, Box Culv at 1327+50	C-13-140, Box Culv at 1527+12 B-13-536, Box Culv at 1705+80	N/A		B-13-523/524 US 12 over Bus 12 * B-13-525/526 US 12 over Schneider B-13-527/528 US 12 over Airport Rd * B-13-529/530 US 12 over Pheas Brch * B-13-531/532 US 12 over Murphy Dr B-13-533, US 12 On ramp over NB off ramp B-13-534, Ped/Bike Bridge over Pheas Br Crk * B-13-553/554, US 12 over US 14 (* = changes in design underway 9/01)
PROJECT LENGTH, 17.8 mi.	0.101 miles (excludes bridge)	0.2 miles	4.5 miles	4.6 miles	5.8 miles	0.0 miles	2.6 miles	0.0 miles
Pre-PS&E Submittal	October 25, 2001	October 25, 2001	January 25, 2003	July 25, 2001	July 25, 2002	January 25, 2002	October 22, 2002	January 25, 2003
PS&E / RWC	December 20, 2001	December 20, 2001	March 25, 2003	September 25, 2001	September 25, 2002	March 25, 2002	December 20, 2002	March 25, 2003
LET	April 9, 2002 let w/bridge (-75)	April 9, 2002 let w/Sauk approach (-73)	July 8, 2003	February 12, 2002	January 14, 2003	August 13, 2002 Overburden Contract	June 10, 2003 Grade, Base and Paving Contract	July 8, 2003 Structures Contract
COST	\$900,000	\$5,100,000	\$9,600,000	\$16,000,000	\$15,700,000	\$8,600,000	\$15,600,000	\$7,400,000
Construction Start	2004	2002	Fall 2003	Late spring 2002	Spring 2003	Fall 2002	Late Summer - Fall 2003	Spring 2004

\$78,900,000